BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Package-02 Construction of Samudaya Bhavana Buildings at Dasarahalli SC Colony Mariyannapalya Clony Amruthahalli SC Colony Kuvempunagara SC Colony and Varadarajanagara SC Colony**
2	Estimate cost / Amount	Rs.80.00 Lakhs
3	Name of Contractor	Sri. K. Gopireddy
4	Amount of Contract	RS.75,71,609.08/-
5	Agreement No	78/2017-18
6	No. and date under which the work order has been issued	78/2017-18 Dated: 18-12-2017
7	Time limit originally fixed for completion	12 Months
8	Date of application by the contractor for granting extension	17-12-2018
9	Date of receipt of application in the sub-division office	17-12-2018
10	Extension granted if any:	
	1. From	17-12-2018
	2. To	30-12-2019
11	Work carriedout by the contractor during the original period stipulated in contract	95% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	

15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay in Handing over site and objection by local publics for additional building requirements. Hence recommended for time extension without penality
22	Recommendation of Executive Engineer	As Proposed by AE & AEE

Assistant / ~~Junior~~ Engineer
Project Sub Division, BBMP

25/10/19
Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP 23/10/19